B.No-330

COMPLETION REPORT

1 Name of wo... : **Providing Developmen of Slab Drain From 15th Cross to SWD Drain Inside J.P Park in Ward No 17 RRN Zone.**

2 Sanctioned Estimate No. & Date : BEE/RRNZ/81/11-12 dt 6/6/12

3 Head of Account : [illegible]

4 Entrustment Order No. & Dated : EE(P)/RRN/W.NO/124/12-13, Date: 12-10-2013

5 Name of the Contractor : **Sudhakar.K**

6 Date of Commencement : 12-10-2013

d) Time stipulated for completion of work (Days) : 180 days

e) Date of Completion : 26/8/2013

f) Delay in Execution of Work (Days) : Nil

7 Measurement recorded in : MB No 1389 Page No.from 13985 to 23

8 Check measurement of the A.E.E.on..... : MB No 1389 Page No.from 13985 to 23

9 Name of the Official in charge of the work : As below

a) Asst. Engineer : Chandrashekar.S

b) Asst. Exe. Engineer : Marula Siddappa.

Sanctioned Sub estimated amount(Rs.)	Amount claims as per actually vide as per bills(Rs.)	Difference	
		Excess	Savings
19,95,000/-	20,73,556/-	-	-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Project)
BBMP

Assistant Executive Engineer.(Project)
Bhruth Bangaluru Mahanagara Palike
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಲಯ ಉಪ-ವಿಭಾಗ-02
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Accounts Suptd.
Bhruth Bangaluru Mahanagara Palike

Executive Engineer(Project)
Bhruth Bangaluru Mahanagara Palike

Executive Engineer (Project)
Rajarajeshwari Nagar Zone
Bruhat Bengaluru Mahanagara Palike